

DPP Study Schedule Updates

Interconnection Process Working Group (IPWG)

July 21, 2026

DPP Study Cycle Update

Current DPP Schedule version: **7/1/2026**

Region	Study Cycle	Number of Projects	MWs	DPP Start	DPP 1 Completion	DPP 2 Completion	DPP 3 Completion*	GIA Execution*	Current Stage/Status	Reason for Delay	Delaying TO (if applicable)	Expected Time of Delay (days)	Details
Central	DPP-2020-Cycle	42	6,835	3/15/2021	7/14/2023	8/30/2024	3/13/2025	7/26/2025	Restudy In Process				Third iteration of Phase 3 SIS restudy in progress. No changes to Path 1 GIA Execution schedule.
	DPP-2021-Cycle	53	8,916	12/8/2021	10/7/2024	12/18/2025	7/17/2026	11/29/2026	DPP 3	TO Delay/MISO Delay		11 calendar days from last month	
	DPP-2022-Cycle	121	23,908	3/27/2023	7/29/2025	9/11/2026	12/12/2026	4/26/2027	DPP 2			15 Calendar days from last month	Delaying to synchronize with other regions
	DPP-2023-Cycle	78	15,649	9/30/2025	12/23/2025	1/12/2027	3/24/2027	8/6/2027	DPP 2			15 Calendar days from last month	Cascading delay from 2022 Phase 2
	DPP-2025-Cycle	45	13,006	1/5/2026	4/14/2026	4/28/2027	7/8/2027	11/20/2027	DPP 2			15 Calendar days from last month	Cascading delay from 2022 Phase 2
	DPP-2026-Cycle			12/9/2026	3/11/2027	6/29/2027	8/12/2027	12/21/2027	Application Window				
East (ATC)	DPP-2021-Cycle	17	3,076	12/8/2021	6/9/2023	9/30/2024	3/4/2026	7/17/2026	Restudy in Process				Second iteration of Phase 3 SIS restudy in progress. No changes to Path 1 GIA Execution schedule. □
	DPP-2022-Cycle	20	3,129	3/27/2023	7/29/2025	9/11/2026	12/12/2026	4/26/2027	DPP 2			15 Calendar days from last month	Delaying to synchronize with other regions
	DPP-2023-Cycle	8	1,331	9/30/2025	12/23/2025	1/12/2027	3/24/2027	8/6/2027	DPP 2			15 Calendar days from last month	Cascading delay from 2022 Phase 2
	DPP-2025-Cycle	15	7,002	1/5/2026	4/14/2026	4/28/2027	7/8/2027	11/20/2027	DPP 2			15 Calendar days from last month	Cascading delay from 2022 Phase 2
	DPP-2026-Cycle			12/9/2026	3/11/2027	6/29/2027	8/12/2027	12/21/2027	Application Window				
East (ITC)	DPP-2021-Cycle	24	8,907	12/8/2021	9/4/2023	2/27/2025	12/2/2025	4/16/2026	GIA In Process				
	DPP-2022-Cycle	59	9,938	3/27/2023	7/29/2025	9/11/2026	12/12/2026	4/26/2027	DPP 2			15 Calendar days from last month	Delaying to synchronize with other regions
	DPP-2023-Cycle	45	7,366	9/30/2025	12/23/2025	1/12/2027	3/24/2027	8/6/2027	DPP 2			15 Calendar days from last month	Cascading delay from 2022 Phase 2
	DPP-2025-Cycle	17	7,856	1/5/2026	4/14/2026	4/28/2027	7/8/2027	11/20/2027	DPP 2			15 Calendar days from last month	Cascading delay from 2022 Phase 2
	DPP-2026-Cycle			12/9/2026	3/11/2027	6/29/2027	8/12/2027	12/21/2027	Application Window				
South	DPP-2021-Cycle	44	12,214	12/8/2021	10/25/2023	3/6/2025	8/19/2025	1/1/2026	GIA In Process				
	DPP-2022-Cycle	121	24,974	3/27/2023	7/29/2025	9/11/2026	12/12/2026	4/26/2027	DPP 2	IC Delay/TO Delay Affected System Study Delay		15 Calendar days from last month	Volume of alternative mitigations, Constraint volume and study re-runs
	DPP-2023-Cycle	23	4,676	9/30/2025	12/23/2025	1/12/2027	3/24/2027	8/6/2027	DPP 2			15 Calendar days from last month	Cascading delay from 2022 Phase 2
	DPP-2025-Cycle	15	3,336	1/5/2026	4/14/2026	4/28/2027	7/8/2027	11/20/2027	DPP 2			15 Calendar days from last month	Cascading delay from 2022 Phase 2
	DPP-2026-Cycle			12/9/2026	3/11/2027	6/29/2027	8/12/2027	12/21/2027	Application Window				
West	DPP-2021-Cycle	28	3,881	12/8/2021	9/28/2023	7/16/2025	5/20/2026	10/2/2026	Restudy in Process				First iteration of Phase 3 SIS restudy in progress. No changes to Path 1 GIA Execution schedule.
	DPP-2022-Cycle	68	9,854	3/27/2023	7/29/2025	9/11/2026	12/12/2026	4/26/2027	DPP 2	Affected System Study Delay		15 Calendar days from last month	Delaying to synchronize with other regions
	DPP-2023-Cycle	50	9,128	9/30/2025	12/23/2025	1/12/2027	3/24/2027	8/6/2027	DPP 2			15 Calendar days from last month	Cascading delay from 2022 Phase 2
	DPP-2025-Cycle	33	9,345	1/5/2026	4/14/2026	4/28/2027	7/8/2027	11/20/2027	DPP 2			15 Calendar days from last month	Cascading delay from 2022 Phase 2
	DPP-2026-Cycle			12/9/2026	3/11/2027	6/29/2027	8/12/2027	12/21/2027	Application Window				

Notes:
1) The dates provided are an estimate of queue cycle performance (including Federal Holidays or Weekends).
2) The dates provided are inclusive of the associated Decision Points. Final study reports are posted 15 business days prior to the completion dates.
3) DPP3 (Final System Impact Study) of several DPP cycles is scheduled to start before expected GIA execution of higher queued cycles. This schedule does not consider any restudies that may occur after Decision Point 2 of higher queued cycles.
4) Updates from the previous version are provided in red font.
5) The number of projects or MWs in a study group may change throughout the study process.

DPP 3 Completion and GIA Completion dates assume that Interconnection Customer follows Path #1 (NU FS not required). If the Interconnection Customer elects to follow Path #2, add 90 calendar days to the dates shown in these columns.

Categories for Reason of Delay:
TO Delay
MISO Delay
MISO Delay/TO Delay
IC Delay
Restudy Delay
Affected System Study Delay
Pending FERC Ruling
Model/Mitigation Delay
Pending Previous Study Results

Federal Holidays	2026
News Year's Day	1/1/2026
Martin Luther King Day	1/19/2026
Presidents' Day	2/16/2026
Memorial Day	5/25/2026
Juneteenth National Independe	6/19/2026
Independence Day	7/3/2026
Labor Day	9/7/2026
Columbus Day	10/12/2026
Veterans Day	11/11/2026
Thanksgiving Day	11/26/2026
Christmas	12/25/2026

MISO Holidays	2026
News Year's Day	1/1/2026
Martin Luther King Day	1/19/2026
Presidents' Day	2/16/2026
Memorial Day	5/25/2026
Independence Day	7/3/2026
Labor Day	9/7/2026
Thanksgiving Day	11/26/2026
Day After Thanksgiving	11/27/2026
Christmas Eve	12/24/2026
Christmas	12/25/2026

On March 15, 2022, MISO's Reduced GIP Timeline initiative took effect. For all active study cycles, the subsequent Study Phase starting after March 15, 2022 will follow the new timeline. For additional details, please see Attachment X Sections 5.9, 7, & 11. The transition to the new DPP timeline is shown on the schedule above as follows:

Dates NOT impacted by the new timeline have a white background with normal text

Dates impacted by the new timeline have a green background and italic text

Contact:
MISO Help Center
https://help.misoenergy.org/